

Construction Weekly Update

Week of September 23, 2019

School District of Manawa



Footings and rebar installed Admin Addition



Footings and rebar installed Admin Addition



Foundation wall forms installed Admin Addition



Sanitary Sewer Install

Update

We broke ground on the administration addition mid-September and are coming up out of the ground with concrete footings and foundations, the structural steel is scheduled to be getting erected starting mid-October. Once the sanitary sewer is installed, the excavation of the fitness center addition will begin on the west side of the High School.

About Hoffman

Hoffman Planning, Design & Construction, Inc. is an integrated Total Project Management firm based in Appleton, Wisconsin. We partner with our clients to create innovative designs and build high quality, functional, attractive, energy efficient facilities at costs at or below projects delivered using traditional design and construction methods. Currently in our fifth generation of leadership, Hoffman continues to deliver the same expert service and superior value our clients have come to appreciate.