

Construction Weekly Update

Week of October 21, 2019

School District of Manawa



Finished Masonry Wall Admin Addition.



Underground Plumbing in Lower Level.



Duct Demo in Special Education.



Excavation completed in Fitness Center.

Update

The masonry fire wall was completed in the Administration Addition. Underground plumbing was completed in the lower level and will be poured back at weeks end. Demolition in Special Education is 90% complete. The excavation for the Fitness Center is complete and footings will start next week.

About Hoffman

Hoffman Planning, Design & Construction, Inc. is an integrated Total Project Management firm based in Appleton, Wisconsin. We partner with our clients to create innovative designs and build high quality, functional, attractive, energy efficient facilities at costs at or below projects delivered using traditional design and construction methods. Currently in our fifth generation of leadership, Hoffman continues to deliver the same expert service and superior value our clients have come to appreciate.